



Progress till date (Updated on 30 April 2025)

S/N	Name of Road	Length	Width of Road)	Surfacing	Agreement Date	Intended Completion Date (Phase I)	Intended Completion Date (Phase II)	Status	Contractor Name	Physical Progress	Financial Progress
1	Upgrading of Bhagwanpur - Dhakdhai - Khairani Road, Rupandehi	11.3 Km,(Bhagwanpur 11+500 to Khairani 22+800)	7m Carriageway (0.75m shoulders each side), Total Formation width 8.5m	Asphalt Standard	2-Dec-24	23-Dec-26	22-Dec-29	Joint survey works ongoing.Cross Drainage works have been started.	Baniya Nirman Sewa, Hetauda	2	6.2%
2	Upgrading of Wamitaksar(Indregauda) - Aapchaur - Shantipur Road, Gulmi	22.3 Km,(Indregauda/ Aapchaur 0+000 to Shantipur 20+290) with 2+010 link road	3.75m Carriageway (0.75m shoulders each side), Total Formation width 5.25m	DBSD Standard	8-Jul-24	29-Jul-26	28-Jul-29	Gabion, Stone masonry and Earth Excavation works Ongoing	Tundi Bidari JV,Swyambu Ktm	20%	24.17%
3	Upgrading of Sishaghadi- Jhumlabang-Ransi Road, Rukum	6 Km,(Sishaghadi 0+000 to Ransi 6+336)	3.75m Carriageway (0.75m shoulders each side), Total Formation width 5.25m	DBSD Standard	8-Jul-24	29-Jul-26	28-Jul-29	Gabion,Stone Masonry and Earth Excavation works Ongoing	NNT developers India	25%	38.95%
4	Upgrading of Bijauri - Basdabara - Jamuni - Laxmipur - Dakchhin Kurariya - Kanjawar - Kothari Road,Dang	15.587 Km,(Bijauri 0+000 to Kothari 15+587) Actual Length 14.307 Km	5.5m Carriageway (0.75m shoulders each side), Total Formation width 7m	Asphalt Standard	4-Mar-25	25-Mar-27	24-Mar-30	Joint Survey works started	MC-ANS BG JV Koteswor, Kathmandu	0%	0%
5	Upgrading of Riji-Dumla- Nerpa Road, Rolpa	12.343 Km,(Riji 0+000 to Nerpa 12+343)	5.5m Carriageway (0.75m shoulders each side), Total Formation width 7m	DBSD Standard	3-Apr-24	24-Apr-26	23-Apr-29	Gabion ,Stone Masonry, Cross drainage and Earth Excavation works Ongoing	BKOl- Nawakantipur JV, Kathmandu	45%	40.60%
Total		67.53 Km									

[Signature]
Senior Engineer